



PICKER DAILY LOG/CHECKLIST

CF-S-18A

Location: _____ Client: _____

Unit No.: _____ Model: _____ Hours: _____

Note: Checklist must be handed in to Supervisor/Foreman each day

OK - Acceptable

RA - Requires Attention
(Safe to use)

UA - Unacceptable
(Not safe to use)

NA - Not Applicable

General	OK	RA	UA	NA	Comments
Crane certificate (attached, legible, current)	☐	☐	☐	☐	
Load charts, symbols, decals (In place, legible)	☐	☐	☐	☐	
Hydraulic fluid level (dipstick or sight glass)	☐	☐	☐	☐	
Rotation/Slewing oil level (dipstick or sight glass)	☐	☐	☐	☐	
All mounting bolts	☐	☐	☐	☐	
No visible leaks around hydraulics	☐	☐	☐	☐	
Grease all lubrication joints as required	☐	☐	☐	☐	
Inspect boom sections for cracks or dents	☐	☐	☐	☐	
Load hook (stretch, wear, safety latch in place)	☐	☐	☐	☐	
Operational checks	OK	RA	UA	NA	Comments
Ensure control levers are centered before PTO is engaged	☐	☐	☐	☐	
Latches and locks on outrigger beams	☐	☐	☐	☐	
Ensure other attachments are operational with no defects (man baskets, etc.)	☐	☐	☐	☐	
Engage PTO, check operation and for fluid leaks	☐	☐	☐	☐	
Rigging - slings, cables, ropes, hooks, pins, clevises, etc.	☐	☐	☐	☐	
Other Concerns/Comments:					

Inspected by: _____ Signature: _____ Date: _____

Unacceptable findings are to be brought to the attention of the Supervisor. Do Not Operate.